

KAN-ED Network

Status Report

KEN2028, Revision Dec. 3, 2004

Prepared by:

Eldon Rightmeier

Prepared for:

User Advisory Council (UAC)

Reporting Period:

Oct. 1, 2004 to Dec. 3, 2004

Current Activity Status

Working with DISC for peering access to Capitol Complex
 Circuits (PVCs) due by 12-3-04
 DISC router configuration to follow
 Estimated complete 12-17

Discussing access with Franklin County and City of Chanute

Operations Report

Network Operations Center (NOC)

Monitoring of entire Kan-ed network now functional

Reports generation process being prepared

Weekly Activity Report, Capacity/Performance Report, Trouble Ticket Processing

Ticket reports by Duration, Site and Type

Open Management Views planned for delivery by Summer 2005

Communications Plan in progress

Notify List prepared

Outage Flash Report – Formatted and available

Monthly Operations Bulletin available (November & December)

Process Documentation

Escalation Procedure Adopted

Troubleshooting Procedure under review for adoption

Peering Partner Requirements (PPR) under review for adoption

Engineering Report

Engineering Cycle Activity

I1/I2 Route Sharing – Top Priority, Recommendation Complete, Begin work with Industry Jan. '05, This is the next big Project.

Pioneer Health Network – All sites reviewed in October, Recommendation delivered 11/30/2004, Begin discussions with local providers December 13th

Systems Applications

- Portal work underway with Chrisy & Michael
- EMS incorporation, talks to begin in December
- State Assessments, next meeting December 8th

Video Conference Extensions(s)

- High Resolution Video, TBD
- Rich Presence Video Conferencing, Marratech Project underway
- Desk Top Video Conferencing, TBD
- Multi Cast Video, TBD

Multipoint Control Unit (MCU) Enhancement & Placement – TBD